

# CONSTRUCTION UPDATE

## Kindred, North Dakota

For Weeks: 9/30/2022 & 10/7/2022

Estimated Completion Date: December 2022

### Sewer Collection and Wastewater Treatment Improvements


The City of Kindred has contracted with KPH, Inc. to complete the Wastewater Collection and Treatment Improvements project. The primary purpose of this project is to construct a new wastewater treatment lagoon approximately 2 miles west of Kindred, and abandon the existing lagoon southeast of the city. The existing lagoon was severely undersized for our growing city and was in a less than desirable location as our city continues to grow. Other components to the project include upgrades to our main sanitary sewer lift station east of 3rd Avenue between Elm Street and Linden Street. The sewer main under 3rd Avenue in this area will be replaced, requiring the street and intersections at Elm Street and Linden Street to be shut down for some period next year. The other major component of the project includes a new 14-inch diameter pipeline from the main sanitary sewer lift station out to the new lagoon west of town. This may be the most impactful part of the project for our residents, as it needs to be installed through town from the main lift station. This work will require temporary road closures as crews work through the city. Other improvements include pipelines installed from other existing lift stations around town that need to be routed back to the main lift station. The map below shows the impacted areas of town.

The Contractor is continuing construction at the lagoon site west of town. The Contractor is planning to install the gravity sewer pipe and manholes on Third Avenue (Elm St - Linden St) and begin work on the lift station this week. The intersections with Elm Street and Linden Street will be closed Wednesday Sept. 28th through Monday October 3rd. Installation of the force main pipe will continue along the east side of County Highway 15 and Sheyenne Street. We will continue to provide updates as the project progresses.

### SAFETY IS EVERYONE'S PRIORITY. PLEASE DRIVE SLOWLY!

#### What to Expect?

- Expect some dust, noise and minor inconveniences associated with construction.
- Regular working hours will generally be approximately 7 a.m. to 7 p.m, Monday-Friday.
- A lot of equipment and pipe at the new lagoon site, Maple Street (Third Avenue-Fourth Avenue), Third Avenue (Linden Street-Elm Street).
- Traffic control barricades will be placed to protect both travelers and workers.
- Isolated street closures will occur as work progresses. Roadways will re-open with a temporary gravel surface until they are paved.



### Project CONTACTS

The City of Kindred has contracted with Moore Engineering Inc. to administer construction engineering for the project. You may reach out to Project Engineer Brad Muscha at 701-282-4692 with any questions or concerns.

Please watch for project updates as construction progresses which will be provided every two (2) weeks. Thank you in advance for your patience through the construction process!

